

SUMMARY OF TASKS LAST WEEK

- Clear & grade in roads MC03, MC35
- Subgrade preparation in CG3: MC03, MC18 & WTG 11
- Pavement in CG3: MC03, MC18 and WTG 11
- Foundation excavation WTG 27
- Blinding and conduits in CG3: WTGs 11
- Concrete pour in WTG 19 and 20
- Steel works on WTG 20, 21, 22 and 24. Formwork in WTGs 20 and 22
- Hardstand preparation at WTG 11, 12, 27, 29 and 30
- Earthing at WTGs 21, 22 and 24 and resistivity testing
- Backfilling of WTG 25
- First Components arrived at Geelong Port

SUMMARY OF TASKS THIS WEEK

- Clear & grade in roads MC03, MC28 and MC25
- Subgrade preparation in CG3: MC03, MC20, MC35 & WTG 13 and WTG 14
- Pavement in CG3: MC03, MC35, MC20, WTG 13 and WTG 14
- Foundation excavation WTGs 13, 14 and 15
- Blinding and conduits in CG6: WTGs 29 and 30
- Anchor cage in CG3: CG6: 29 and 30
- Steel works in WTGs 11, 12, 21, 24, 28, 29 and 30
- Concrete pour WTG 22, 21, 24
- Backfill of WTG 26 and 18
- Culvert installation MC03
- Earthing in WTGs 21 and 24

