

SUMMARY OF TASKS LAST WEEK

- Clear & grade MC04, MC08
- Subgrade preparation in MC02, MC04; WTG 6
- Pavement in MC07, MC31, MC33; WTGs 33, 35, 24
- Foundation excavation WTGs 6, 33, 34
- Blinding and conduits in WTGs 13, 14, 15
- Anchor cage in WTGs 31, 39, 40, 41
- Steel works in WTGs 31, 38, 39, 41,
- Concrete pour WTGs 27, 37
- Backfill of WTGs 11, 28
- Earthing in WTGs 27, 37
- Trenching cables in CG7, CG8
- Crane deliveries to WTGs 18, 25, 26,

SUMMARY OF TASKS THIS WEEK

- Clear & grade MC04, MC05, WTGs 5, 7
- Subgrade preparation in MC02, MC05, WTGs 3, 4, 6
- Pavement in MC02, MC07, MC12, MC31, WTGs 1, 2, 35, 31
- Foundation excavation WTGs 2, 3, 34, 35
- Blinding and conduits in WTGs 33, 34
- Anchor cage in WTGs 14, 15
- Steel works in WTGs 39, 41, 31, 13
- Concrete pour WTGs 39, 40, 41
- Backfill of WTGs 32, 43, 29
- Earthing in WTGs 13, 14, 15
- Trenching cables in CG 7, 8 to substation

