

SUMMARY OF TASKS LAST WEEK

- Clear & grade MC04, MC08, MC05, MC10 MC11, MC32; WTG's 2, 3, 4
- Subgrade preparation in MC04 MC05; WTG 3, WTG 4
- Pavement in MC02, MC07
- Foundation excavation WTGs 2, 3, 6, 34, 35
- Anchor cage in WTG 15, 31
- Steel works in WTGs 13, 14, 15, 31
- Concrete pour WTG 38, WTG 41, WTG 39
- Backfill of WTG 11, 29, 30
- Earthing in WTG 13, 14, 15, 39, 40
- Trenching cables in CG7, CG 8
- Crane deliveries to WTG 18, WTG 23, WTG 24
- Turbine component deliveries to WTG 18, WTG 23
- Turbine component install WTG 18

SUMMARY OF TASKS THIS WEEK

- Clear & grade MC05, MC19; WTGs 9, 10
- Subgrade preparation in MC05, MC10, MC11; WTGs 4, 5, 7
- Pavement in MC02, MC12; WTGs 1, 2, 6, 28, 29, 30
- Foundation excavation WTGs 4, 5, 7, 36
- Blinding and conduits in WTG 1, 2, 34, 35
- Anchor cage in WTG 2, 34, 35
- Steel works in WTGs 13, 15, 31, 33
- Concrete pour WTG 40, 13, 14
- Backfill of WTG's 32, 42, 27, 43
- Earthing in WTG 39, 40, 14, 13, 15
- Trenching cables in WTG 32 and 38 feeder lines, WTG 27 - Substation
- Turbine component delivery/unload
- Turbine component install at WTG 18, WTG 23

