

SUMMARY OF TASKS LAST WEEK

- Clear & Grade MC11, MC10, MC09 & MC19, and WTGs 5, 7, 8 & 9
- Subgrade Preparation in MC04, MC32, MC08, MC10 & MC11
- Pavement in MC02, MC07, MC04 & MC05 and WTGs 1, 2 & 6
- Foundation Excavation WTGs 4, 5, 36 & 7
- Anchor Cage in WTGs 1, 6 & 34
- Blinding in WTGs 2, 34 & 36
- Steel Works in WTGs 34, 35 & 15
- Concrete Pour WTGs 40, 13 & 14
- Backfill of WTGs 32, 42, 27 & 43
- Earthing in WTGs 13, 14 & 40
- Trenching Cables in CG4 & CG5
- Turbine Component Deliveries to WTGs 18, 23 & 26
- Turbine Component Install WTGs 23 & 26

SUMMARY OF TASKS THIS WEEK

- Clear & Grade MC28 and WTGs 16 & 17
- Subgrade Preparation in MC05, MC09, MC19 & MC28
- Pavement in MC04 & MC05 and WTGs 3, 4, 7, 27, 28 & 29
- Foundation Excavation WTGs 5, 17, 8, 9 & 10
- Blinding and Conduits in WTGs 3 & 7
- Anchor Cage in WTGs 34, 36 & 3
- Steel Works in WTGs 1, 6, 34 & 35
- Concrete Pour WTGs 15, 31 & 33
- Backfill of WTGs 38, 39, 37 & 43
- Earthing in WTGs 1, 15, 33, 34 & 31
- Trenching Cables in CG4 & CG5
- Turbine Component Delivery/Unload
- Turbine Component Install at WTGs 26, 25 & 18

