

SUMMARY OF TASKS LAST WEEK

- Subgrade preparation in MC05, MC09, MC19, MC28
- Pavement in MC04, MC05, MC09, MC19, MC28 and WTG 3, 4, 7
- Foundation excavation WTGs 5, 17, 8, 9, 10
- Anchor cage in WTG 34, 36, 3
- Blinding in WTG 3, 7
- Steel works in WTGs 1, 6, 34, 35
- Concrete pour WTG's 15, 33, 31, 35
- Backfill of WTG 38, 43, 43, 37
- Earthing in WTG 33, 31, 35, 6
- Trenching cables in CG4, CG5
- Turbine component deliveries to WTG 18, WTG 23 and WTG 26
- Turbine component install WTG 23 and WTG 25

SUMMARY OF TASKS THIS WEEK

- Subgrade preparation in MC19, WTG 16
- Pavement in MC02, MC04, MC9, WTG's 9, 10
- Foundation excavation WTGs 16, 17
- Blinding and conduits in WTG 2, 4, 5, 8
- Anchor cage in WTG 2, 7
- Steel works in WTGs 6, 3, 7, 36
- Concrete pour WTG 34, 6, 1
- Backfill of WTG's 39, 40, 41, 42
- Earthing in WTG 1, 6, 34, 3, 7
- Trenching cables in WTG 32 and 38 feeder lines, WTG 27 - Substation
- Turbine component delivery/unload
- Turbine component install at WTG 26, 25, 18
- Tower grouting WTG 19, 25, 26

