

SUMMARY OF TASKS LAST WEEK

- Subgrade preparation in MC19, WTG 16
- Pavement in MC04, MC05, MC08, MC09, MC25, MC29, MC30, WTG's 2, 4, 5, 25, 29, 30
- Foundation excavation WTGs 17
- Anchor cage in WTG 2, 5
- Blinding in WTG 2, 4, 5, 8
- Steel works in WTGs 6, 3, 7, 34, 36
- Concrete pour WTG's 1, 6, 34
- Backfill of WTG 38, 39, 42, 40
- Earthing in WTG 1, 6, 34, 3, 7
- Trenching cables in WTG 32 and 38 feeder lines, WTG 27 - Substation
- Turbine component deliveries to WTG 18, 19, 20, 21, 25, 26
- Turbine component install WTG 25
- Tower grouting WTG 25, 26

SUMMARY OF TASKS THIS WEEK

- Subgrade preparation in MC19
- Pavement in MC19, MC02, MC05, MC08, WTG's 37, 39, 41
- Blinding and conduits in WTG 9, 10
- Anchor cage in WTG 4, 5, 8
- Steel works in WTGs 4, 5, 8
- Concrete pour WTG 36, 3, 7
- Backfill of WTG's 33, 35, 38, 1, 31, 41
- Earthing in WTG 8, 4, 5
- Trenching cables in CG 6, 7, 8 - Sub
- Turbine component delivery/unload
- Turbine component install
- Tower grouting WTG 24, 20, 21

