

SUMMARY OF TASKS LAST WEEK

- Pavement in MC04, MC05, MC07, WTG's 7, 2, 3, 8
- Culvert installation MC10-1, MC07-2
- Steel works in WTGs 16 (All Complete)
- Concrete pour WTG's 17, 16 (All Complete)
- Backfill of WTG 7, 8, 4, 5
- Earthing in WTG 16
- Trenching cables in WTG 39-41, WTG 37-36, WTG 36-35

SUMMARY OF TASKS THIS WEEK

- Pavement in MC02, WTG 4, 5, 9
- Backfill of WTG's 9, 10
- Trenching cables in CG 7
- Culvert installation CG 3 & 4
- 5 WTG Switchboards Arriving
- 4 WTG Tower sections Arriving
- 2 WTG Hubs Arriving
- 7 WTG Blades Arriving

ON-SITE SUBSTATION WORKS

- Pour of equipment footings
- Pre-casted culvert installation
- Installation and preparation of transformer 1 & 2
- Installation of switchyard equipment
- Steel reinforcement for oil & water separator
- Installation of the gantry
- Installation of the switch room building
- Pegged the O&M building foundation

OFF-SITE SUBSTATION WORKS

- Fencing of the road and substation bench
- Provisional access constructed in Lismore-Scarsdale road
- Topsoil stripping in the access track
- Subgrade preparation in access track and bench
- Installation of the provisional site office

