

SUMMARY OF TASKS LAST WEEK

- Pavement in MC04, MC05, WTG's 9, 10, 8
- Culvert installation MC19-1, MC19-4
- Backfill of WTG 9, 10, 13, 14
- Trenching cables in WTG 36-35, WTG 35-34, WTG 34-33, WTG 6-2
- 6x Blades Delivered and Unloaded
- 2x Tower Sections Unloaded

SUMMARY OF TASKS THIS WEEK

- Backfill of WTG's 13, 14, 15, 16, 17
- Trenching cables in CG 1
- 1x T1 Mid Tower Section Delivery
- 1x T2 Mid Tower Section Delivery
- 5x Blades Delivery
- 2x Switchboard Delivery

ON-SITE SUBSTATION WORKS

- Pour of equipment footings
- Precasted culvert installation
- Preparation of transformer 1 & 2
- Installation of switchyard equipment
- Steel reinforcement and formwork for oil & water separator
- Installation of the gantry
- Installation of AC in switch room building
- Placed reinforcement for O&M building foundation, O&M building delivered to site

OFF-SITE SUBSTATION WORKS

- Geotechnical tests in substation bench.
- Lime stabilisation of access track and bench subgrade
- Pavement construction ongoing
- Bench backfill ongoing

