

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Hardstand completion WTGs 40 & 42 ➤ Trenching cables in CG 2 & 1 ➤ Drainage and rehabilitation ➤ Fencing and gate installation ➤ LG1750 crane disassembly in WTG 24	➤ WTG 27 & 28- working around installation ➤ Rehabilitation works in CG 6, 7 and 8 ➤ Drainage works in CG 6, 7 and 8 ➤ HV terminations CG 1 and 2 ➤ CG 6, 7 & 8 trenching to substation ➤ Joint pits in CG 7 & 8

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 43, 37: 3 Blades, Tower Base Section and Lower Middle Section, Hub and Drivetrain. Cooler Top installed ➤ WTG 29, 30, 18: Cooler Top installation	➤ WTG 1, 7, 8: Switchboard installation ➤ WTG 1, 7, 8, 9: Nacelle ➤ WTG 24: T1 and T2 preinstallation, T3 and T4, Drivetrain, Nacelle and 3 Blades. Cooler Top installed
--	--

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 52 of 172 (12 Installed) ➤ Nacelle: 27 of 43	➤ Drive Train: 13 of 43 ➤ Cooler Top: 25 of 43 ➤ Hub: 29 of 43 ➤ Blades: 69 of 129
---	---

ON-SITE SUBSTATION WORKS

- Precasted culvert installation
- Transformer 1 & 2 ready
- Installation of switchyard equipment
- Connection of conductor
- O&M building preparation
- Cable trenching and lying up to the switch room

OFF-SITE SUBSTATION WORKS

- Footings excavation and reinforcement
- Concrete pour for footings
- Steel equipment installation
- Equipment being stored
- Culvert construction

TRANSMISSION LINE WORKS

- | | |
|---------------------------------|------------------------------|
| ➤ Pegging of the poles location | ➤ Access to poles definition |
|---------------------------------|------------------------------|

