

### SUMMARY OF BOP TASKS

| LAST WEEK                                                                                                                                                                                                                                                                                                                      | THIS WEEK                                                                                                                                                                                                                                                           |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>➤ WTG 27 &amp; 28- working around installation</li> <li>➤ Trenching cables in CG 2 &amp; 1. CG 3 &amp; 4 pulled into switch room culvert</li> <li>➤ Drainage and rehabilitation</li> <li>➤ Fencing and gate installation</li> <li>➤ LG1750 crane moved from WTG 27 to WTG 28</li> </ul> | <ul style="list-style-type: none"> <li>➤ Rehabilitation works in CG 6, 7 and 8</li> <li>➤ Drainage works in CG 6, 7 and 8</li> <li>➤ HV terminations in substation</li> <li>➤ CG 1 &amp; 2 trenching to substation</li> <li>➤ Joint pits in CG 7 &amp; 8</li> </ul> |

### WTG COMPONENTS DELIVERIES LAST WEEK

|                                                                                                                                                                                                           |                                                                                                                                                                                                             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>➤ WTG38: 3 Blades, T1 and T2, Hub and Drivetrain arrived</li> <li>➤ WTG41: 2 Blades, T2 and Hub arrived</li> <li>➤ WTG2, 3, 6 &amp; 10: Nacelle arrived</li> </ul> | <ul style="list-style-type: none"> <li>➤ WTG27: T1 and T2 pre-installation, T3 and T4, Drivetrain arrived</li> <li>➤ WTG28: T1 and T2 pre-installation</li> <li>➤ WTG38: Cooler Top installation</li> </ul> |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

### WTG COMPONENTS CURRENTLY ON-SITE

|                                                                                                                                                                                                                           |                                                                                                                                                                 |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <ul style="list-style-type: none"> <li>➤ Anchor Cage: 43 of 43 (43 Installed)</li> <li>➤ Switchboard: 43 of 43 (43 Installed)</li> <li>➤ Tower Sections: 57 of 172 (16 Installed)</li> <li>➤ Nacelle: 31 of 43</li> </ul> | <ul style="list-style-type: none"> <li>➤ Drive Train: 15 of 43</li> <li>➤ Cooler Top: 29 of 43</li> <li>➤ Hub: 31 of 43</li> <li>➤ Blades: 74 of 129</li> </ul> |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|

### ON-SITE SUBSTATION WORKS

- Installation of switchyard equipment
- Connection of conductor
- Construction of culvert
- Construction of building footings
- Construction of transformers discharge pipe
- Cable trenching and lying up to the switch room

### OFF-SITE SUBSTATION WORKS

- Footings excavation and reinforcement
- Concrete pour for footings
- Steel equipment installation
- Equipment being stored
- Culvert construction

### TRANSMISSION LINE WORKS

- |                                  |                              |
|----------------------------------|------------------------------|
| ➤ Pegging of the pole's location | ➤ Access to poles definition |
|----------------------------------|------------------------------|

### On-Site Substation



### Off-Site Substation

