

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Trenching cables in CG 2 & 1. ➤ Trench rehab. ➤ RMU terminations. ➤ Drainage and rehabilitation. ➤ Fencing and gate installation. ➤ LG1750 crane moved from WTG 28 to WTG 29.	➤ Rehabilitation works in CG 6, 7 and 8. ➤ Drainage works in CG 6, 7 and 8. ➤ HV terminations in substation. ➤ CG 6, 7 & 8 trenching to substation. ➤ HV cable laying from switch room to the transformers.

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 41: T1 and Drivetrain ➤ WTG 39: T1 and T2 ➤ WTG 29: T1, T2 preinstallation and Drivetrain	➤ WTG 38: Cooler Top installation ➤ WTG 4 & 5: Nacelle ➤ Storage Area: Drivetrain, 2 Blades, Hub and T4
---	---

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 63 of 172 (18 Installed) ➤ Nacelle: 33 of 43	➤ Drive Train: 17 of 43 ➤ Cooler Top: 37 of 43 ➤ Hub: 31 of 43 ➤ Blades: 74 of 129
---	---

ON-SITE SUBSTATION WORKS

- Installation of switchyard equipment.
- Cable laying.
- Construction of transformers discharge pipe.
- O&M building preparation.
- HV cable installation from switch room to transformer 1.

OFF-SITE SUBSTATION WORKS

- Footings excavation and reinforcement.
- Concrete pour for footings.
- Steel equipment installation.
- Equipment being stored.
- Culvert construction.

TRANSMISSION LINE WORKS

- Civil Roadworks have begun, these works are to widen sections of Padgetts Road to allow areas for oncoming traffic to safely pass each other. These widened sections will be placed every 200m along Padgetts Road between Berrybank-Wallinduc and Lismore-Scarsdale Roads.

