

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Rehab and drainage work in CG 3 & 4 ➤ Grouting 29, 30 and 32 ➤ Feeders CG7 & 8 to substation ➤ Substation works / terminations ➤ HV cable installation to TX02 ➤ MC02, Boundary Rd. - HV cable road crossing	➤ Rehabilitation and drainage work in CG 3 & 4 ➤ Culvert installation MC19-1 and MC19-2, MC02 ➤ HV joints CG 7 & 8 ➤ Switch room, O&M electrical works ➤ Warehouse installation works ➤ Fibre optic terminations

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 7: T1 and T2, Cooler Top installed ➤ WTG 8: T1 and T2, 3 Blades, Hub and Drivetrain ➤ WTG 17: Nacelle	➤ WTG 36: T1 and T2 pre-installation ➤ WTG 34: T1 and T2 pre-installation ➤ WTG 29, 30, 32: Grouting
---	--

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 84 of 172 (28 Installed) ➤ Nacelle: 43 of 43	➤ Drive Train: 25 of 43 ➤ Cooler Top: 42 of 43 ➤ Hub: 36 of 43 ➤ Blades: 93 of 129
ON-SITE SUBSTATION WORKS	OFF-SITE SUBSTATION WORKS
➤ Substation fencing ➤ Transformer 1 & 2 ready ➤ Installation of switchyard equipment ➤ Cable laying ➤ Transformers discharge pipe test and backfill	➤ Footings excavation and reinforcement ➤ Concrete pour for footings ➤ Steel equipment installation ➤ Culvert construction

TRANSMISSION LINE WORKS

- 600 mm - full deep foundation pre-drilling. Poles 1 to 6.
- Civil Roadworks have begun, these works are to widen sections of Padgetts Road to allow areas for oncoming traffic to safely pass each other. These widened sections will be placed every 200m along Padgetts Road between Berrybank-Wallinduc and Lismore-Scarsdale Roads.

