

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Rehab and drainage work in CG 3 & 4. Clean up in CG7 & 8 ➤ Substation works/terminations ➤ HV terminations switch room & TX02 ➤ Warehouse footings and building assembly ➤ Fibre optic terminations in switch room complete ➤ Switch room and O&M building civil and electrical works	➤ Rehabilitation and drainage work in CG 3, 4, 5, 6, 7 & 8 ➤ Fencing CG 3 & 4 ➤ Switch room and O&M building civil and electrical works ➤ Warehouse installation works ➤ Pre-installation in WTG 37 and 42 ➤ Installation works in WTG 24 and 23

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 6: T1 and T2, 3 Blades, Hub and Drivetrain ➤ WTG31: T1 and T2 Pre-Installation	➤ WTG 2 and 6: Cooler Top Installation ➤ WTG24: Main Crane Installation, ready for Install this week
---	---

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 88 of 172 (32 Installed) ➤ Nacelle: 43 of 43 (1 Installed)	➤ Drive Train: 27 of 43 ➤ Cooler Top: 42 of 43 ➤ Hub: 38 of 43 (1 Installed) ➤ Blades: 99 of 129
---	---

ON-SITE SUBSTATION WORKS


➤ Warehouse assembly ➤ O&M building walkways ➤ Substation fencing ➤ Building delivery and installation

OFF-SITE SUBSTATION WORKS

➤ Circuit breakers installation ➤ Culvert construction ➤ Footings excavation and reinforcement ➤ Concrete pour for footings
--

TRANSMISSION LINE WORKS

➤ Anchor bolts assembly ➤ Pre-bent reinforcement steel delivery
--



FIRST TOWER INSTALL