

ON-GOING CIVIL WORKS

- Drainage Works
- Access Track Rehab
- Hardstand Maintenance
- Maintenance on Public Roads
- General Site Rehab

WTG COMPONENTS CURRENTLY ON-SITE

- Anchor Cage: 43 of 43
- Switchboard: 43 of 43
- Tower Sections: 100 of 172
- Nacelle: 43 of 43
- Drive Train: 43 of 43
- Cooler Top: 43 of 43
- Hub: 43 of 43
- Blades: 129 of 129
- Base Tower Grouting: 27 of 43

TURBINE PRE-INSTALLATION: 28 of 43

TURBINE INSTALLATION: 4 of 43

ON-SITE SUBSTATION WORKS

- Switch Room wiring and commissioning works
- Warehouse complete

OFF-SITE SUBSTATION WORKS

- TransGrid building delivered and installed
- Footings for Ausnet building complete

TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24

