

ON-GOING CIVIL WORKS

- Drainage Works
- Access Track Rehab
- Hardstand Maintenance
- General Site Rehab
- Rock Picking Site Wide

WTG COMPONENTS CURRENTLY ON-SITE

- Anchor Cage: 43 of 43
- Switchboard: 43 of 43
- Tower Sections: 106 of 172
- Nacelle: 43 of 43
- Drive Train: 43 of 43
- Cooler Top: 43 of 43
- Hub: 43 of 43
- Blades: 129 of 129
- Base Tower Grouting: 28 of 43

TURBINE PRE-INSTALLATION: 33 of 43

TURBINE INSTALLATION: 6 of 43

ON-SITE SUBSTATION WORKS

- Blue Metal Placing and Curbing
- Commissioning works switch room

OFF-SITE SUBSTATION WORKS

- Ausnet building delivery and installation
- Gantry installation

TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24

