

ON-GOING CIVIL WORKS

- **Access Tracks:** Drainage Works CG6 & CG1
- **Hardstands:** Maintenance CG5 & CG6, Grouting WTG's 11, 12 & 22
- Rehab around Tracks & Hardstands
- **MV Trenching:** RMU Earthing Works

WTG COMPONENTS CURRENTLY ON-SITE

- **Anchor Cage:** 43 of 43 (Install Complete)
- **Switchboard:** 43 of 43 (Install Complete)
- **Tower Sections:** 106 of 172 (80 Installed)
- **Nacelle:** 43 of 43 (7 Installed)
- **Drive Train:** 43 of 43
- **Cooler Top:** 43 of 43
- **Hub:** 43 of 43 (7 Installed)
- **Blades:** 129 of 129 (7 sets Installed)
- **Base Tower Grouting:** 28 of 43
- **Turbine Mechanical Completion:** 1 of 43

TURBINE PRE-INSTALLATION: 38 of 43

TURBINE INSTALLATION: 7 of 43



WTG INSTALLATION WORKS

- **Pre-installation:** WTGs 20
- **Installation:** WTG 31
- **MCC:** WTGs 30, 31, 29.
- **ECC:** WTG 31
- **Walk-down:** WTG 26, 27
- **Pre-commissioning:** WTG 27, 26 & 25

ON-SITE SUBSTATION WORKS

- Punch-list items
- A/C commissioning
- OF terminations
- Perimeter fencing
- TransGrid building wiring and commissioning

OFF-SITE SUBSTATION WORKS

- Equipment installation
- Connection of conductor
- TransGrid & Ausnet building commissioning and wiring

TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24

