

### ON-GOING CIVIL WORKS

- **Access Tracks:** Drainage Works CG6 & CG1
- **Hardstands:** Maintenance CG5 & CG6, Grouting WTG's 3, 4, 5, 6, 11, 12
- Rehab around Tracks & Hardstands
- **MV Trenching:** RMU Earthing Works

### WTG COMPONENTS CURRENTLY ON-SITE

- **Anchor Cage:** 43 of 43 (Install Complete)
- **Switchboard:** 43 of 43 (Install Complete)
- **Tower Sections:** 108 of 172
- **Nacelle:** 43 of 43
- **Drive Train:** 43 of 43
- **Cooler Top:** 43 of 43
- **Hub:** 43 of 43
- **Blades:** 129 of 129
- **Base Tower Grouting:** 35 of 43
- **Turbine Mechanical Completion:** 1 of 43

**TURBINE PRE-INSTALLATION: 38 of 43**

**TURBINE INSTALLATION: 8 of 43**

### WTG INSTALLATION WORKS

- **Pre-installation:** WTGs 20
- **Installation:** WTG 31
- **MCC:** WTGs 30, 31, 29.
- **ECC:** WTG 31
- **Walk-down:** WTG 26, 27
- **Pre-commissioning:** WTG 27, 26 & 25

### ON-SITE SUBSTATION WORKS

- Punch-list items
- Perimeter fencing
- TransGrid building wiring and commissioning

### OFF-SITE SUBSTATION WORKS

- Equipment installation
- Connection of conductor
- TransGrid & Ausnet building commissioning and wiring

### TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24
- TxL Poles Erected: 16 of 24
- Preliminary Stringing Works

