

ON-GOING CIVIL WORKS

- **Access Tracks:** Drainage Works CG3, 6 & 1
- **Hardstands:** Maintenance CG5 & CG6
- Rehab around Tracks & Hardstands
- **MV Trenching:** RMU Earthing Works

WTG COMPONENTS CURRENTLY ON-SITE

- **Anchor Cage:** 43 of 43 (Install Complete)
- **Switchboard:** 43 of 43 (Install Complete)
- **Tower Sections:** 114 of 172
- **Nacelle:** 43 of 43
- **Drive Train:** 43 of 43
- **Cooler Top:** 43 of 43
- **Hub:** 43 of 43
- **Blades:** 129 of 129
- **Base Tower Grouting:** 35 of 43
- **Turbine Mechanical Completion:** 1 of 43

TURBINE PRE-INSTALLATION: 38 of 43

TURBINE INSTALLATION: 8 of 43

WTG INSTALLATION WORKS

- **Installation:** WTG 28 & 42
- **MCC:** WTGs 30, 31, 29
- **ECC:** WTGs 30, 31, 29
- **Pre-commissioning:** WTG 26 & 25

ON-SITE SUBSTATION WORKS

- Punch-list items
- Perimeter fencing
- TransGrid building wiring and commissioning

OFF-SITE SUBSTATION WORKS

- Equipment installation
- Connection of conductor
- TransGrid & Ausnet building commissioning and wiring

TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24
- TxL Poles Erected: 16 of 24
- Preliminary Stringing Works

