

SUMMARY OF TASKS LAST WEEK

- Clear & Grade Roads in MC03, MC06, MC25, MC29 & MC30
- Pavement in CG3: MC03; CG6: WTG 27; CG8: MC25
- Blinding & Conduits in CG6: WTGs 29 & 30
- Steel Works in WTGs 11, 12, 21 & 24
- Backfill of WTGs 25, 26 & 18
- Culvert Installation on MC23
- Subgrade Preparation in CG3: MC03; CG8: MC25, MC29, MC30 & WTGs 42 & 43
- Foundation Excavation WTGs 27, 32 & 42
- Anchor Cage in CG3: WTG 11; CG6: WTG 29
- Concrete Pours WTGs 22 & 21
- Earthing in WTGs 21 & 24
- Trenching Cables in CG3

SUMMARY OF TASKS THIS WEEK

- Clear & Grade Roads in MC03, WTGs 14 & 15
- Pavement in MC03 & MC25 & WTGs 13, 14 & 43
- Blinding & Conduits in WTG 27 & 32
- Steel Works in WTGs 11, 12, 28 & 29
- Backfill of WTGs 19 & 23
- Trenching Cables in CG3
- Subgrade Preparation in MC03, MC20, MC25 & WTGs 13, 14 & 15
- Foundation Excavation WTGs 42 & 43
- Anchor Cage in WTGs 27 & 32
- Concrete Pours WTGs 11, 12 & 24
- Culvert Installation on MC03
- Earthing in WTGs 11, 12, 28 & 29

