

SUMMARY OF TASKS LAST WEEK

- Clear & Grade in Roads MC06, 26 & 27, WTGs 39, 40 & 41 and Container bench
- Subgrade Preparation in MC03, 06 & 27, WTGs 39 & 41 and Container Bench
- Pavement in MC03, 29 & 30 and WTGs 13, 37, 42 & 43
- Foundation Excavation WTGs 38 & 32
- Blinding and Conduits in WTGs 27, 37 & 32
- Steel Works in WTGs 28, 29 & 30
- Concrete Pour WTGs 11 & 28
- Backfill of WTGs 19, 23 & 20
- Earthing in WTGs 11 & 28
- Trenching Cables in CG3

SUMMARY OF TASKS THIS WEEK

- Clear & Grade MC06, 07, 33 & 32, WTGs 33 & 36
- Subgrade Preparation in MC06, 07, 32 & 33, WTGs 33, 40 & 36
- Pavement in MC03, 06, 30 & 29, WTGs 14, 15, 37 & 38 and Container Bench
- Foundation Excavation WTGs 39 & 41
- Blinding and Conduits in WTGs 27, 37, 42 & 43
- Anchor Cage in WTGs 32, 42 & 43
- Steel Works in WTGs 29, 30, 32 & 27
- Concrete Pour WTGs 29 & 30
- Backfill of WTGs 24, 20 & 21
- Earthing in WTGs 29 & 30
- Trenching cables in CG3
- Rehabilitation of MC16 & 03

