

SUMMARY OF TASKS LAST WEEK

- Clear & grade in roads MC06, 07, 31, 32 & 33
- Subgrade preparation in MC06 & 07, WTGs 33, 39 & 40
- Pavement in MC03, 06 & 29, Container bench, WTGs 13, 14, 37 & 38
- Foundation excavation WTGs 40 & 41
- Blinding and Conduits in WTGs 27, 37, 42 & 43
- Steel works in WTGs 29, 30 & 43
- Concrete pour WTG 30
- Backfill of WTGs 24, 20 & 21
- Earthing in WTGs 29 & 30
- Trenching cables in CG3
- Rehabilitation of MC16 & 03

SUMMARY OF TASKS THIS WEEK

- Clear & grade MC02, 07 & 32, WTGs 34, 35 & 36
- Subgrade preparation in MC34 & 02, WTGs 34, 35, 40 & 36
- Pavement in MC03, 06 & 26, WTGs 39, 40 & 33
- Foundation excavation WTGs 31, 30, 14 & 15
- Blinding and conduits in WTGs 38 & 13
- Anchor cage in WTGs 27 & 37
- Steel works in WTGs 32, 37, 42 & 43
- Concrete pour WTGs 29 & 43
- Backfill of WTGs 12 & 22
- Earthing in WTGs 29 & 30
- Trenching cables in CG3
- Stairs and base in WTGs 24, 20 & 21

