

SUMMARY OF TASKS LAST WEEK

- Clear & grade MC02 & 04
- Subgrade preparation in WTGs 31 & 34, MC02
- Pavement in MC06, 07, 26, 27 & 07, WTGs 24 & 39
- Foundation excavation WTGs 1, 6 & 15,
- Blinding and conduits in WTGs 38, 39, 40 & 41
- Anchor cage in WTGs 38, 39, 40 & 41
- Steel works in WTGs 27, 37, 38, 41 & 42
- Concrete pour WTGs 32 & 42
- Backfill of WTGs 12 & 28
- Earthing in WTG 27 & 37
- Trenching cables in CG3 & CG 8
- Crane deliveries to WTG 26

SUMMARY OF TASKS THIS WEEK

- Clear & grade MC04 & 05
- Subgrade preparation in MC02 & 05, WTGs 5 & 7
- Pavement in MC02, 07, 12 & 31, WTGs 35, 3 & 4
- Foundation excavation WTGs 1, 2, 33 & 34
- Blinding and conduits in WTGs 13, 14 & 15
- Anchor cage in WTGs 13, 31 & 39
- Steel works in WTGs 41, 37, 38 & 40
- Concrete pour WTGs 27 & 37
- Backfill of WTG's 11, 43, 28 & 29
- Earthing in WTGs 42 & 32
- Trenching cables in CG4, 7 & 8 to substation

