

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Rehab and drainage work in CG 3 & 4. Clean up in CG7 & 8 ➤ Culvert installation in MC19 and MC03 ➤ Feeders CG2 to substation ➤ Substation works / terminations ➤ HV terminations CG 8 & TX02 ➤ HV joints CG8	➤ Rehabilitation and drainage work in CG 3, 4, 5, 6, 7 & 8 ➤ Fencing CG 3 & 4 ➤ Switch room electrical works ➤ Warehouse installation works ➤ Fibre optic terminations ➤ O&M electrical works

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 24 & 31: Cranes prepared for pre-install	➤ WTG 10: T1 and T2, 3 Blades, Hub and Drivetrain
--	---

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 86 of 172 (28 Installed) ➤ Nacelle: 43 of 43	➤ Drive Train: 26 of 43 ➤ Cooler Top: 42 of 43 ➤ Hub: 37 of 43 ➤ Blades: 96 of 129
---	---

ON-SITE SUBSTATION WORKS

- Substation fencing
- HV cable installation from switch room to TX02
- HV terminations CG 7 and Tx2
- Feeders to substation
- Warehouse pre works

OFF-SITE SUBSTATION WORKS

- Footings excavation and reinforcement
- Concrete pour for footings
- Steel equipment installation
- Culvert construction

TRANSMISSION LINE WORKS

- Civil Roadworks are continuing, these works are to widen sections of Padgetts Road to allow areas for oncoming traffic to safely pass each other. These widened sections will be placed every 200m along Padgetts Road between Berrybank-Wallinduc and Lismore-Scarsdale Roads.

