

SUMMARY OF BOP TASKS

LAST WEEK	THIS WEEK
➤ Rehab and drainage ➤ Substation works ➤ HV terminations RMUs completed ➤ Warehouse building assembly	➤ Rehabilitation and drainage work ➤ Fencing CG 3, 4, 5 & 6 ➤ Pre-installation in WTG 42 & 38 ➤ Installation works in WTG 23 ➤ Components deliveries in CG 1 & 2

WTG COMPONENTS DELIVERIES LAST WEEK

➤ WTG 3: T1 and T2, 3 Blades, Hub and Drivetrain ➤ WTG 4: T2, Hub and 2 Blades, Cooler Top installed	➤ WTG 37, 43: T1 and T2 pre-installation, Drivetrain installation ➤ WTG 2, 3: Cooler Top Installed
---	---

WTG COMPONENTS CURRENTLY ON-SITE

➤ Anchor Cage: 43 of 43 (43 Installed) ➤ Switchboard: 43 of 43 (43 Installed) ➤ Tower Sections: 93 of 172 (36 Installed) ➤ Nacelle: 43 of 43 (1 Installed)	➤ Drive Train: 29 of 43 ➤ Cooler Top: 42 of 43 ➤ Hub: 41 of 43 (1 Installed) ➤ Blades: 107 of 129 (3 Installed)
---	--

ON-SITE SUBSTATION WORKS

- Warehouse lift and installation works
- O&M building walkways
- Substation fencing
- Cable connections in switch room building

OFF-SITE SUBSTATION WORKS

- Equipment/conductors installation
- Gantry installation
- Footings excavation and reinforcement
- Concrete pour for footings

TRANSMISSION LINE WORKS

- Footings excavation
- Footings reinforcement and concrete pour

