

ON-GOING CIVIL WORKS

- Drainage Works
- Access Track Rehab
- Hardstand Maintenance
- General Site Rehab

WTG COMPONENTS CURRENTLY ON-SITE

- Anchor Cage: 43 of 43 (Install Complete)
- Switchboard: 43 of 43 (Install Complete)
- Tower Sections: 106 of 172 (80 Installed)
- Nacelle: 43 of 43 (6 Installed)
- Drive Train: 43 of 43
- Cooler Top: 43 of 43
- Hub: 43 of 43 (6 Installed)
- Blades: 129 of 129 (6 sets Installed)
- Base Tower Grouting: 28 of 43

TURBINE PRE-INSTALLATION: 34 of 43

TURBINE INSTALLATION: 6 of 43

ON-SITE SUBSTATION WORKS

- Water Tanks Installed
- Drainage Work Continuing
- Fencing and Gates

OFF-SITE SUBSTATION WORKS

- Drainage Construction
- Walkways Construction
- Connection Pole Footings

TRANSMISSION LINE WORKS

- Footings Complete: 16 of 24



Free Call: 1800 457 181

Email: info@unionfenosa.com.au

Website: www.unionfenosa.com.au/portfolio/berrybank-wind-farm

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24
Marcus Clarke Street, Canberra ACT 2600