

SUMMARY OF TASKS LAST WEEK

- Stripping topsoil up to WTG 11 hardstand area.
- Pavement in MC03
- Subgrade preparation in MC03. Geotextile + gabion rock emplacement.
- Foundation excavation on WTGs 12 and 11.
- Drainage and rehab in MC13, MC14.
- Geogrid and pavement in hardstand WTG 21.
- Blinding and conduits in WTGs 22, 21, 19 and 24.
- Anchor cage assembly in WTG 24, 18 and 19.
- Steel works on WTG 25, 26, 23 and 24.
- Steel delivery at WTG 19 and 24.
- Concrete testing in WTG 22 blinding.
- Earthing cables in WTGs 25 and 26.

SUMMARY OF TASKS THIS WEEK

- Clear & grade in roads MC03 and MC18 and hardstand WTG 14.
- Subgrade preparation in roads MC03 and MC18; and hardstand WTG 11.
- Pavement in roads MC03 and MC18.
- Foundation excavation WTGs 11 and 14.
- Blinding and conduits in WTGs 21 and 12.
- Anchor cages in WTGs 22 and 12.
- Steel reinforcement in WTGs 25, 26, 24, 23 and 18.
- First concrete pour in WTG 25.
- Batch plant commissioning works and testing.

