

Glenellen Solar Farm

January 22, 2025 - Construction Update

Works completed or in progress

- 11 kilometres of roads have been completed
- 16k of 37k piles have been installed
- Component deliveries 95% completed
- Mechanical installation has commenced
- 30% of the inverters have been delivered
- Perimeter fencing almost complete
- There are currently approximately 60 people working on-site .



Upcoming works on site

- Module installation (panels) to begin early February
- Civil works on the Transgrid collector sub-station to begin mid February
- Landscape screening planting will begin onsite