

Bundaberg Solar Farm

Construction Update No.2

July 26, 2024

Works completed last week

- The perimeter fence is now mostly complete with exception of areas where extra design is required.
- Transportation of mulch to the rehabilitation areas continued through the week and is now complete.
- Bulk Earthworks commenced in the South West of the project with top soil stripping activities.
- Preparation of fill areas for Cut to Fill activity.
- Currently moving volumes of around 7500m³ per day.
- Native vegetation areas have been delineated throughout the project.



Next week on site

- Fencing continues to be installed to the western boundary fence.
- Bulk earthworks continue.
- Dams and waterholes are being drained to allow base to dry for excavation.
- Cultural Heritage inspections continue.